

401 St. James Ave. Phillipsburg, N.J. 08865 Telephone: 908-454-6316 Fax: 908-454-4818 rkenvironmental@entermail.net

Mold Assessment and Remediation

Health/Safety and Environmental Regulatory Compliance

#### **AHERA 6-MONTH**

#### ASBESTOS MANAGEMENT PLAN

#### **RE INSPECTION**

ALEXANDRIA TOWNSHIP BOARD OF EDUCATION

PITTSTOWN, NEW JERSEY

Right-To-Know

OSHA/EPA/DOT Training Programs

Asbestos and Lead Management

Industrial Hygiene/ OSHA Compliance

Indoor Air Quality

Underground/ Aboveground Storage Tanks

Environmental Site Assessment

Hazardous/ Medical Waste Management

Environmental Audits

Expert Witness/ Litigation Support February 2024

#### PREPARED FOR:

ALEXANDRIA TOWNSHIP BOARD OF EDUCATION 557 COUNTY ROUTE 513 PITTSTOWN, NJ 08867

#### PREPARED BY:

R.K. OCCUPATIONAL & ENVIRONMENTAL ANALYSIS, INC. 401 ST. JAMES AVENUE PHILLIPSBURG, NEW JERSEY 08865

Customized Software



RK Occupational & Environmental Analysis Inc.

401 St. James Ave.

Phillipsburg, N.J. 08865

Telephone: 908-454-6316 Fax: 908-454-4818

rkenvironmental@entermail.net

Mold Assessment and Remediation

Health/Safety and Environmental Regulatory

Compliance

February 6<sup>th</sup>, 2024

Mr. Jeff Muncy

**Buildings and Grounds Supervisor** 

Alexandria Township Board of Education

Right-To-Know

557 County Route 513 Pittstown, NJ 08867

OSHA/EPA/DOT Training Programs

Re: 6-Month Periodic Inspection of Asbestos Management Plan

Asbestos and Lead Management

Dear Jeff Muncy:

Industrial Hygiene/ OSHA Compliance In accordance with the requirement of EPA AHERA under 40 CFR 763.92, attached hereto are 6 Month Periodic Inspection reports on the Asbestos Management Plan for the Alexandria Township School District.

Indoor Air Quality

Attached to the building report are the inspection report forms, which summarize our findings and give our recommendations shown as current response actions. The forms list all asbestos and assumed asbestos materials. It is recommended that all assumed materials undergo sampling in order to verify the presence of asbestos.

Underground/ Aboveground Storage Tanks

The attached report and forms should be integrated into both the AHERA Management Plan at each individual school building and at the board offices (your office). If you have any questions regarding the attached reports, please do not hesitate to call us.

Environmental Site Assessment

Sincerel
Hazardous/
Medical Waste

Adam R. Simon, BS

Environmental Health & Safety Specialist

Environmental Audits

Management

ARS/encl.

Expert Witness/ Litigation Support (file ... \AHERA\6Month\AlexandriaTwp.241)

Customized Software

#### 6 Month Periodic Surveillance Inspection Alexandria Township School District

#### **Executive Summary**

AHERA regulations require routine 3 year re inspections and 6-month periodic surveillance of all areas of the building where asbestos containing building materials (ACBM) were found or assumed to be present.

The Asbestos Management Plan for the Alexandria Township School District was reviewed for all facilities on February 6<sup>th</sup>, 2024. Because the Asbestos Management Plan must be continually updated to keep current and accurate, the next 6-month periodic surveillance is required by August 2024.

Our review of the Management Plan and survey of the school buildings under your jurisdiction indicates generally good compliance and adherence to the approved Management Plan. The attached inspection forms indicate in detail the results of our survey for all asbestos areas within the school building facilities. Summarized below are those areas of concern, which should be addressed promptly.

#### Lester D. Wilson Elementary School

No longer owned by the School District.

#### Alexandria Middle School

None

Report prepared by:

Adam R. Simon, B.S.

EPA-Accredited Bldg Inspector ACC-1223-6-006

AppendicesPagesAppendix No 1:6 Month Re-Inspection Report Forms2Appendix No. 2:Certificates of Accreditation1

Building:

Alexandria Middle School

Owner:

Alexandria Township Board of Education

Address:

575 County Route 513, Pittstown, NJ

Date Surveyed: February 6<sup>th</sup>, 2024 Inspected By: Adam Simon Page: 1 of 2

Page:

#### 6 MONTH PERIODIC SURVEILLANCE INSPECTION

Locations	Material Description	Homo ID No.	Amount	Previous Condition	Current Condition	Previous Response	Current Response
Classrooms, Hallways, Offices	Ceiling Tile, 2x4 Lay In	H01 S	36,000 sq ft	222	222	Sampled Not ACM	
Classrooms, Nurse's Office, Cafeteria, Ramp to Gymnasium	12" Vinyl Floor Tile	H02 S	42,000 sq ft	<u> </u>		Sampled Not ACM	
Nurse's Lavatory, Locker Rooms, Lavatories	Wallboard Wall/Ceiling	H03 S	1,800 sq ft			Sampled Not ACM	-202
Locker Rooms	Plaster Ceilings	H04 S	950 sq ft	202	***	Sampled Not ACM	:
Gymnasium & Equip Room, above drop ceilings in Cafeteria, Offices, & Locker Rooms	Cementitious Elbow/Joints	H05 S	225 locations			Sampled Not ACM	12-2-1
Boiler Room	Cementitious Elbow/Joints	H05 A	5 Count	Not Asbestos		Sampled Not Asbestos 12/8/21 Delete From O & M	***
Boiler Room	Tank Insulation	H06 S	80 sq ft	12221		Sampled Not ACM	34443
Music Room	Plaster Walls	H07 S	275 sq ft			Sampled Not ACM	
Music Room	Acoustic Walls Panels	H08 S				Sampled Not ACM	0.2020
Boiler Room	Fire Door Insulation	H11 A	18 sq ft	No Damage	No Change	Continue O&M	Continue O&M
Boiler Room, Gym Equip Room	Vibration Collars on Ventilators	H12 A	20 sq ft	Removed	1227	Delete From O & M	***

#### The following materials were added to the Original AHERA Management Plan

Cafeteria and adjacent entrance hallways, Kitchen serving line, Ramps to Old Gym, Custodial Office/Storage Room/ Rm 18	12" Brown - Vinyl Floor Tile & Mastic	AMS- 21S	3,000 sq ft	Removed Jul 2003	Note 1	× <del></del> 2	
Room 17/ Room 6	12" Brown - Vinyl Floor Tile & Mastic	AMS- 21S	1,500 sq ft	No Damage	<1% Damage Note 2	Continue O&M	3 Chips in Rm 17 Continue O&M
Well Pit	Cementitious Tank Insulation	AMS- 22S	14 locations		Note 3	Sampled Not ACM	

Building:

Alexandria Middle School

Owner:

Alexandria Township Board of Education

Address:

575 County Route 513, Pittstown, NJ

Date Surveyed: February 6th, 2024

Inspected By: Adam Simon

Page:

2 of 2

#### 6 MONTH PERIODIC SURVEILLANCE INSPECTION

	UNIO	TARK I LII	doble ser	CVEILERATION	LIBILOTIO	<u> </u>	
Lagations	Material	Homo	Amount	Previous	Current	Previous Response	Current
Locations	Description	ID No.	Amount	Condition	Condition		Response

#### Notes:

- 1. Contrary to the sampling results from the original AHERA Plan in 1989, the floor tile was sampled in March 2003 and determined to contain asbestos. The project to remove vinyl floor tile in the Cafeteria and adjacent entrance hallways, Kitchen serving line, Ramps to Old Gymnasium and Custodian Office was completed on July 9, 2003.
- 2. Remaining 12" brown vinyl floor tile is incorporated in the Management Plan
- 3. The potable water tank was removed and the well pit was demolished to construct the new addition to the school.

# Certificate of Completion

awarded to

### **Adam Simon**

for successfully completing the prescribed course of study in

## Pennsylvania Asbestos Building Inspector Refresher Course

under TSCA Title II, Virtual Teleconference

presented by
ACCESS TRAINING SERVICES, INC.
7921 River Road, Pennsauken, NJ 08110
(856) 665-3449

12/14/23 Course Date N/A Exam Date 12/14/24
Expiration Date

Not Provided

Social Security Number

ACC-1223-6-006

Certificate Number

Mark K. Schläger Training Director